

Watershed Semi-Annual Report for Reporting Year 2015

Doc Type: Semi-Annual Report

Item 8C.

520 Lafayette Road St. Paul, MN 55155-4194

Please complete and submit to your project manager.									
Repo	rting Period:   January 1 through June 30 (Due August 1)								
•	☐ July 1 through December 31 (Due February 1)								
Do no	formation is required by the U.S. Environmental Protection Agency (EPA) and the Minnesota Pollution Control Agency (MPCA). of leave blanks (unless otherwise noted). This report form can be typed using your computer. Use the "tab" key to move gh the fields of this form. Enter responses using text and check boxes as indicated. Keep a copy for your records.								
I.	General Report Information								
1.	Project title: Northwood Lake Water Quality Improvement Project								
2.	Project sponsor (Grantee): Bassett Creek Watershed Management Commission								
3.	Contact name: Laura Jester								
4.	E-mail address: laura.jester@keystonewaters.com								
5.	Funding:								
6.	Contract number: 93185								
7.	MPCA Project Manager: Rachel Olmanson								
8.	Effective date (mm/dd/yyyy): 6/8/2015 Expiration date (mm/dd/yyyy): June 30, 2018								
II.	Semi-annual Report Information								
1.	Project activities completed during last six (6) months according to the program objectives or tasks (please be specific):								
	In August 2015, the BCWMC entered an agreement with the CIty of New Hope to design and construct the Northwood Lake Water Quality Improvement Project. The City and their consultant, Stantec, began project designs in August 2015. Work was completed on the objectives and tasks listed below.								
Objective 1 Task A: Design storm water reuse system and raingardens									
	In August through November 2015, the City and their consultant (Stantec) completed surveys and prepared engineering designs for various project components including the redirection of storm water on Boone Ave, a storm water treatment structure, the underground storage tank and water reuse system for ballfield irrigation, raingardens, a sump structure, curb cut, and emergency overflows. The 50% design plans were reviewd by the BCWMC engineer in September 2015 and were approved by the BCWMC at their September 2015 meeting. The 90% design plans were reviewed by the BCWMC engineer in November 2015 and were approved by the BCWMC at their November 2015 meeting.								
Objective 1 Task B: Design storm water treatment pond west of Northwood Lake									
	In August through November 2015, the City and their consultant (Stantec) completed surveys and prepared engineering designs for the treatment pond west of Northwood Lake. Plans include a wet detention basin between Trunk Highway 169 and Jordan Ave. and an outlet structure from the pond to an existing storm sewer pipe tributary to Northwood Lake. The 50% design plans were reviewd by the BCWMC engineer in September 2015 and were approved by the BCWMC at their September 2015 meeting. The 90% design plans were reviewed by the BCWMC engineer in November 2015 and were approved by the BCWMC at their November 2015 meeting.								
	Objective 5 Task A: Provide project management and administration								
	The BCWMC Administrator worked to manage the grant and coordinate certain components of the project including developing the grant work plan, drafting the agreement with the City of New Hope, tracking project progress, and reporting progress to the Bassett Creek Watershed Commissioners.								
	Objective 5 Task R: Provide techincal review of project								

and developed corresponding memos with their comments and recommendations to the Commission.

The BCWMC Engineers reviewed the 50% and 90% designs for the Project (in September and November 2015, respectively)

2.											
	Agreement between BCWMC and City of New Hope for City to design and construct the Project (August 2015)										
	50% Design Plan Set for all Project components (September 2015; City of New Hope/Stantec)										
	Review memo of 50% design plans with comments and recommended approval by the BWCMC (Barr Engineering September 2015)										
	90% Design Plan Set for all Project components (November 2015; City of New Hope/Stantec)										
	Review memo of 90% design plans with comments and recommeded approval by the BCWMC (Barr Engineering November 2015)										
3.	Challenges faced (optional):										
	None at this time.										
4.	Summary of monitoring data colle	ected (if applicable):									
	Water quality data will be collected of	on Northwood Lake in 2016.									
	4a. Have all monitoring stations	s been established in EQuI	S? ☐ Yes ☐ No ☒ N/A								
	4b. Are the data being routinely	submitted for storage into I	EQuIS? ☐ Yes ☐ No ⊠ NA								
	If yes, last submittal date (mm/	dd/yyyy):									
5.	Are the Best Management Practic	es data being annually en	ered into eLINK)?								
	If yes, date last entered (mm/do	d/yyyy):									
6.	6. Describe specific (quantifiable, if possible) results achieved during this period:										
	Because the project has not yet been constructed, there are no pollutant reductions to report at this time. See Section 2 above for a list of documents produced to date.										
	Phosphorus Load Reduction:		•								
	Nitrogen Load Reduction:		bs./year								
	Sediment Load Reduction:	-	bs./year								
7.	Did the MPCA execute a change	order or amendment for the	nis project during this reporting period? No 🗵 Yes 🗌								
	If yes, summarize those changes	s:									
NA											
Q	9. Liet anticipated program objectives or tasks to be completed during the part six (6) months places be apposite										
Ū	8 List anticipated program objectives or tasks to be completed during the next six (6) months please be specific):  None anticipated.										
	·										
III.	Expenditure Information	for this Period									
			xpenditures and budget balances by work plan								
	objective and task. Also, fill out the summary below.										
		Gu	Amount								
	Total Grant Amount		\$300,000								
	Total Match Amount (if an	onlicable)	\$1,052,000								

www.pca.state.mn.us • 651-296-6300 • 800-657-3864 • TTY 651-282-5332 or 800-657-3864 • Available in alternative formats wq-cwp7-01 • 6/24/15

Total Project Amount	\$1,352,000					
Grant Expenditures this period	\$5,038.25					
Match Expenditures this period (if applicable)	\$83,484.84					
Cumulative Grant Expenditures to date	\$5,038.25					
Cumulative Match Expenditures to date (if applicable)	\$83,484.84					
Total Cumulative Expenditures to date	\$88,523.09					
Date form completed (mm/dd/yyyy): 1/22/2016						

_	Northwood Lake Improvement Project Budget						1			II.	III.A.	III.B.
											Year 1	Year 1
	Cost Category	Estimated cost	Unit Cost	Quan	ity	Subtotals In-Kind	Match Cash	Loan Funds	Grant Cash	Total Budget	Jan 1 - Jun 30 Expended	Jul 1 - Dec 31 Expended
			000.			iii raila	oddii	, ando	ouo	Daagot	Ежропаса	Ежропада
	OBJECTIVE 1 - DESIGN PROJECT COMPONENTS											
A)	Design storm water reuse system and raingardens - Subcontractor cost <sup>1</sup>	222,383.00					222,383.00			222,383.00	0.00	74,201.00
B)	Design storm water treatment pond west of Northwood Lake - Subcontractor cost <sup>2</sup>	27,862.00					27,862.00			27,862.00	0.00	9,283.84
	OBJECTIVE 1 - TOTAL					0.00	250,245.00	0.00	0.00	250,245.00	0.00	83,484.84
												,
	OBJECTIVE 2 - CONSTRUCT STORM WATER REUSE SYSTEM & RAINGARDENS											
A)	Construction costs - storm sewer redirect, treatment structure install <sup>3</sup>	194,510.00					194,510.00			194,510.00	0.00	0.00
	Construction costs - underground storage tank <sup>4</sup>	328,739.00					328,739.00			328,739.00	0.00	0.00
C	Construction costs - water re-use piping and pumphouse <sup>5</sup>	225,630.00					225,630.00			225,630.00	0.00	0.00
D)	Construction costs - raingardens & curbcut <sup>6</sup>	220,817.00							220,817.00	220,817.00	0.00	0.00
	OBJECTIVE 2 - TOTAL					0.00	748,879.00	0.00	220,817.00	969,696.00	0.00	0.00
	OBJECTIVE 3 - CONSTRUCT POND WEST OF LAKE											
Δ)	Construction costs - pond construction <sup>7</sup>	121,479.00					52,876.00		68,603.00	121,479.00	0.00	0.00
,,,	·	121,170.00										
	OBJECTIVE 3 - TOTAL					0.00	52,876.00	0.00	68,603.00	121,479.00	0.00	0.00
	OBJECTIVE 4 - EDUCATE PUBLIC											
	OBJECTIVE 4 - EDUCATE PUBLIC											
	Educational sign design	1,000.00							1,000.00	1,000.00	0.00	0.00
В)	Educational sign fabrication	1,000.00							1,000.00	1,000.00	0.00	0.00
	OBJECTIVE 4 - TOTAL					0.00	0.00	0.00	2,000.00	2,000.00	0.00	0.00
	OR ICCTIVE & MANAGE BRO ICCT & CRANT ADMIN											
	OBJECTIVE 5 -MANAGE PROJECT & GRANT ADMIN											
A)	BCWMC Administrator		67.00 /h	r. 15.	00 hrs				1,005.00	1,005.00	0.00	586.25
B)	BCWMC Engineers											
	Principal Engineer		165.00 /h		00 hrs				990.00	990.00	0.00	175.00
	Consultant/Advisor Engineer/Specialist II		155.00 /h 115.00 /h						2,170.00 2,070.00	2,170.00 2,070.00	0.00 0.00	2,240.00 2,037.00
C	BCWMC Administrator		67.00 /h		00 hrs				2,345.00	2,345.00	0.00	0.00
-,						0.00	0.00	0.00				
	OBJECTIVE 5 - TOTAL					0.00	0.00	0.00	8,580.00	8,580.00	0.00	5,038.25
_												
	ITEMIZED BUDGET											
	OBJECTIVE 1 - TOTAL					0.00	250,245.00	0.00	0.00	250,245.00	0.00	83,484.84
	OBJECTIVE 2 - TOTAL					0.00	748,879.00	0.00	220,817.00	969,696.00	0.00	0.00
	OBJECTIVE 3 - TOTAL					0.00	52,876.00	0.00	68,603.00	121,479.00	0.00	0.00
	OBJECTIVE 4 - TOTAL					0.00	0.00	0.00	2,000.00	2,000.00	0.00	0.00
	OBJECTIVE 5 - TOTAL					0.00	0.00	0.00	8,580.00	8,580.00	0.00	5,038.25
	GRAND TOTAL					0.00	1,052,000.00	0.00	300,000.00	1,352,000.00	0.00	88,523.09
-												

<sup>&</sup>lt;sup>1</sup> Includes engineering, surveying, permitting, and administration to design and prepare plans for the stormwater reuse system and raingardens

<sup>&</sup>lt;sup>2</sup> Includes engineering, surveying, permitting, and administration to design and prepare plans for the stormwater treatment pond

<sup>3</sup> Includes removing existing storm sewer: installing storm sewer pipe: removing existing curb. sidewalk, and driveway payement: salvaging and reinstalling sign: installing new curb. gutter. sidewalk, driveway

<sup>&</sup>lt;sup>4</sup> Includes reservoir excavation; installing storage tank concrete

Includes Installing water main from pump house to irrination system: building pump house and related plumbing

Includes Installing water main from pump house to irrination system: building pump house and related plumbing

Includes clearing and grubbing; excavating raingarden trenches; installing sump manholes, emergency overflow, and outlet control structure; connecting to storm sewer; installing plantings, mulch; creating curb cut; removing and reinstalling plantings are removal; clearing and grubbing; excavation; removing and reinstalling plantings, mulch; creating curb cut; removing and reinstalling sump manhole, storm sewer; installing sump manhole, storm sewer pipe, riprap; connecting to existing storm sewer;

Includes the entire of the property of th

installing plantings and mulch.