BCWMC Capital Improvement Project Status – November 2021			
Feasibility Study	In Design/Bidding	In Construction	Completed
2020 ML-21	2020 BC-5	2013 NL-2	2014 BC-7
<u>Jevne Park Stormwater</u> <u>Improvement Project</u>	Bryn Mawr Meadows Water Quality Improvement Project	Four Season Area Water Quality Project/Agora Development	Briarwood/Dawnview Water Quality Improvement Project
Medicine Lake	Minneapolis	Plymouth	Golden Valley
Study proposal by Commission		Original Agora redevelopment project	·
Engineer approved July 2018.	Draft study presented October 2018.	cancelled. Dominium redevelopment	40 lbs TP
Study approved April 2019. Project ordered Sept 2019.	Final study approved January 2019. Project ordered Sept 2019. Clean	project cancelled. City purchased property June 2021. Project may be	23 tons TSS
No agreement executed to	Water Fund grant awarded.	constructed by city ahead of	
date.	Agreement with MPLS and MPRB for	redevelopment.	
	design approved June 2021. Design in		
	2021; construction in 2022. BC-7	2014 SL-3	2012 CR -M
	Bassett Creek Main Stem Lagoon	Schaper Pond Diversion Project	Main Stem Restoration Project, Wirth Par
	<u>Dredging Project</u>	Golden Valley	Minneapolis
	Minneapolis	Drainet constructed 2016 2017	CO lbc TD
	Feasibility study proposal approved	Project constructed 2016-2017. Project monitoring in progress. Carp	60 lbs TP 105,000 lbs TSS
	July 2019. Public open house Feb 27,	survey & mgmt. recommendations	100,000 100 100
	2020. Feasibility study approved June	report Oct 2019. Carp removals	
	2020. Engineering proposal approved	completed 2020 through SL-8. Long	
	January 2021. Permitting and design began summer 2021. Construction	term carp management being evaluated 2021/2022.	
	expected winter 2022/2023.	evaluated 2021/2022.	
	BC-2, 3, 8, 10	<u>2017 CR-M</u>	<u>2012 THW-4</u>
	<u>DeCola Pond – Wildwood Park – SEA</u>	Main Stem Bassett Creek Streambank	Wirth Lake Outlet Structure
	School Flood Storage Project	Erosion Repair Project	Golden Valley
	Golden Valley	Minneapolis	Resulted in removal of lake from impaire
	Feasibility Study approved June 2021	50% Designs approved: August 2017	waters list.
	(Concept 3). Public hearing held,	90% Designs approved: October 2017	55 lbs TP
	project ordered and agreement with	Bidding process complete	
	city approved September 16, 2021.	Construction planned for winter 2019/2020. Project scope revised due	
		to access issues Sept/Oct 2019.	
		Construction Nov - Dec 2020.	
		Vegetation establishment	
	ML 12	spring/summer 2021.	2012
	ML-12 Medley Park Stormwater Treatment	2015 TW-2 Twin Lake Alum Treatment	2012 North Branch Bassett Creek Restoration
	<u>Facility</u>	Golden Valley	Project, 200 Feet Upstream of Douglas
	Golden Valley		Drive to 32nd Avenue North
	Foosibility Study approved June 2021	First treatment in May 2015. Results from the first treatment were	Crystal
	Feasibility Study approved June 2021 (Concept 3). Public hearing held,	presented in June 2018.	68 lbs TP
	project ordered and agreement with	Second treatment date TBD.	119,000 lbs TSS
	city approved September 16, 2021.		
		2010 WCT 2	2011 CD M
		2019 WST-2 Westwood Lake Water Quality	<u>2011 CR-M</u> Main Stem Restoration Project, Wiscons
		Improvement Project	Ave to 10th Ave and Duluth St to the
		St. Louis Park	<u>Crystal Border</u>
		Feasibility Study approved May 2018	Golden Valley 60 lbs TP
		90% Designs approved Aug 2018	105,000 lbs TSS
		BCWMC educational sign	ŕ
		development is finalized. Nature	
		center groundbreaking April 2019.	
		Most construction completed summer 2020. Final report expected late 2021.	
		2019 BC-2, 3, 8	<u>2010 PC-1</u>
		DeCola Ponds B & C Improvement	Plymouth Creek Restoration Project,
		Project Goldon Valley	Medicine Lake to 26 th Ave.
		Golden Valley	Plymouth 180 lbs TP
		Study approved: May 2018	180 Tons TSS
		Agreement with GV signed Aug 2018.	
		50% Design Plans approved at February 2019 meeting. 90% plans to	
		Commission April 2019. Construction	
		largely completed spring 2020; veg	
		restoration underway summers 2020	
		and 2021.	2010 CP M
		2020 SL-8 Sweeney Lake Water Quality	<u>2010 CR-M</u> Main Stem Restoration Project Golden
		Improvement Project	Valley-Crystal Border to Regent Ave.
		Golden Valley	Golden Valley
		With 319 grant funds, perform alum	96 lbs TP; 100 tons TSS
		treatment in lake and carp removal	
		and and only removal	

Sweeney Lake. Project ordered Sept	
2019. Grant agreement executed Jan	
2020. Open house held April 2020.	
Carp removal summer 2020; first	
phase alum treatment late Oct 2020.	
Follow up monitoring summer 2021.	
Tollow up morntoring summer 2021.	
ML-20	2016 BC-4
Mt. Olivet Stream Restoration Project	Honeywell Pond Expansion Project
Plymouth	Golden Valley; 40 lbs TP
Feasibility study proposal approved	·
August 2019. Public open house Feb	
12, 2020. Feasibility study approved	
May 2020. 60% designs approved June	
2021. 90% designs approved August	
2021. Construction winter 2021/2022.	
<u>PL-7</u>	<u>2016 NL-1</u>
Parkers Lake Drainage Improvement	Northwood Lake Improvement Project
and Chloride Reduction Project	New Hope; 22 lbs TP
Plymouth	
Feasibility study proposal approved	
August 2019. Public open house Feb	
12, 2020. Feasibility study approved	
May 2020. 60% designs approved June	
2021. 90% designs approved August	
2021. Construction winter 2021/2022.	
	2015 CR-M
	Bassett Creek Main Stem Restoration
	Project: 10th Avenue to Duluth Street
	Golden Valley
	Project constructed 2015-2016.
	Vegetation mgmt. through 2018.
	80 lbs TP + 170,000 lbs TSS
	2017 CR-P
	Plymouth Creek Restoration Project,
	Annapolis Lane to 2,500 feet Upstream
	Plymouth
	Design summer 2017
	Construction completed May 2018. Veg
	establishment, repairs thru 2019
	52 lbs TP + 90,800 lbs TSS
	Final report January 2020
	2018 BCP-2
	Bassett Creek Park Pond Phase I Dredging
	Project: Winnetka Pond
	Crystal
	Design approved summer 2018
	Pond excavation completed March 2019
	Native buffer establishment 2019 – 2023.
	51.7 lbs TP + 1,823 lbs TSS
	Final report (not including buffer)
	approved Sept 2020
	2020 CL-3 Crane Lake Improvement Project
	Minnetonka
	Design approved May 2019.
	Construction 2019 and 2020.
	9 lbs TP + 3,500 lbs TSS
	Final report presented Dec 2020.