



Grant All-Detail Report Projects and Practices 2016

Grant Title - Northwood Lake Improvement Project **Grant ID -** C16-2351 **Organization -** Bassett Creek WMC

Grant Awarded Amount	\$400,000.00	Grant Execution Date	2/29/2016
Required Match Amount	\$100,000.00	Grant End Date	12/31/2018
Required Match %	25%	Grant Day To Day Contact	Jennifer Koehler

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$400,000.00	\$395,018.00	\$4,982.00
Total Match Amount	\$573,515.00	\$983,060.00	\$-409,545.00
Total Other Funds	\$291,420.00	\$289,420.00	\$2,000.00
Total	\$1,264,935.00	\$1,667,498.00	\$-402,563.00

^{*}Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

Budget Details

						Last	
	Activity					Transaction	
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	Match
CWF Grant administration	Administration	Current	Northwood Lake	\$5,000.00	\$18.00	12/31/2016	N
	/Coordination	State Grant	Improvement Project				
Construction of improvements east	Urban	Current	Northwood Lake	\$352,000.00	\$352,000.00	12/31/2016	N
of lake	Stormwater	State Grant	Improvement Project				
	Management						
	Practices						

Report created on:2/8/17 Page 1 of 7

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
Construction of improvements east of lake	Urban Stormwater Management Practices	Local Fund	BCWMC levy and city contribution	\$396,879.00	\$573,355.00	12/31/2016	Y
Construction of improvements east of lake	Urban Stormwater Management Practices	Other State funds not in eLINK	Clean Water Partnership Grant	\$220,817.00	\$220,817.00	12/31/2016	N
Construction of improvements west of lake	Urban Stormwater Management Practices	Current State Grant	Northwood Lake Improvement Project	\$43,000.00	\$43,000.00	12/31/2016	N
Construction of improvements west of lake	Urban Stormwater Management Practices	Local Fund	BCWMC levy and city contribution	\$9,876.00	\$194,963.00	12/31/2016	Υ
Construction of improvements west of lake	Urban Stormwater Management Practices	Other State funds not in eLINK	Clean Water Partnership grant	\$68,603.00	\$68,603.00	12/31/2016	N
Project engineering, design, permitting, and coordination	Technical/Engi neering Assistance	Current State Grant	Northwood Lake Improvement Project	\$0.00			N
Project engineering, design, permitting, and coordination	Technical/Engi neering Assistance	Local Fund	BCWMC levy and city contribution	\$166,760.00	\$214,742.00	4/30/2016	Υ
Public Education	Education/Info rmation	Other State funds not in eLINK	Clean Water Partnership Grant	\$2,000.00			N

Report created on:2/8/17 Page 2 of 7

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
803M - Infiltration Trench	1	1	0.1 AC	0.1 AC
636 - Water Reuse	1	1	1 COUNT	1 COUNT
638 - Water and Sediment Control Basin	1	1	0.23 AC	0.23 AC

Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
Construction of improvements east of lake	VOLUME REDUCED (ACRE- FEET/YEAR)	74.3 ACRE-FEET/YR	Northwood Lake	MIDS	
Construction of improvements west of lake	VOLUME REDUCED (ACRE- FEET/YEAR)	20.4 ACRE-FEET/YR	Northwood Lake	MIDS	
Construction of improvements east of lake	PHOSPHORUS (EST. REDUCTION)	16.3 LBS/YR	Northwood Lake	MIDS	
Construction of improvements west of lake	PHOSPHORUS (EST. REDUCTION)	5.7 LBS/YR	Northwood Lake	MIDS	

Final Indicators Summary

Indicator Name	Total Value	Unit
VOLUME REDUCED (ACRE-FEET/YEAR)	10.15	ACRE-FEET/YR
PHOSPHORUS (EST. REDUCTION)	22.04	LBS/YR

Report created on: 2/8/17 Page **3** of **7**

Grant Activity

Grant Activity - CWF Grant administration					
Description	Task includes administration of CWF grant. Administration of additional grant funding provided through the Clean Water				
	Partnership is not included in this task.				
Category	ADMINISTRATION/COORDINATION				
Start Date	29-Feb-16	End Date			
Has Rates and Hours?	No				
Actual Results	grant administration				
	updates to project page on the BCWMC website				
	reporting to BCWMC commissioners				

Grant Activity - Construction of improvements east of lake				
Description	This task includes construction and construction observation costs for improvements located along the east side of Northwood Lake. Total cost estimate for this task, assuming a 10% contingency, is \$999,000 based on the November 2014 feasibility study. CWF grant funds of \$352,000 are requested for this task, or approximately 35% of this task.			
Category	URBAN STORMWATER MANAGEMENT P	URBAN STORMWATER MANAGEMENT PRACTICES		
Start Date	29-Feb-16	End Date		
Has Rates and Hours?	No			
Actual Results	Construction of the stormwater reuse system east of Northwood Lake - Construction to be complete in the Spring of 2017 The majority of the construction is complete including installation of the reuse tanks, rain gardens, diversion structure, etc. Work to be completed in the spring 2017 includes final installation and testing of pumping and piping.			

	Activity Action - Underground Storage Tank						
	Practice		636 - Water Reuse	Count o	f Activities		1
	Description						
	Proposed Size /	Units	1.00 COUNT	Lifespa	1		30 Years
	Actual Size/Units		1.00 COUNT	Installe	Installed Date		
	Mapped Activities		1 Point(s)				
Final Indicator for Underground Storage Tank							
Indicator Name	Indicator Name VOLUME REDUCED (ACRE-FEET/YEAR)				Value	9.11	

Report created on:2/8/17 Page **4** of **7**

VOLUME REDUCED (ACRE-FEET/YEAR)

Indicator Subcategory/Units	STORMWATER MANAGEMENT ACRE-FEET/YR	Calculation Tool	MIDS			
Waterbody	Northwood Lake					
Final Indicator for Underground S	Final Indicator for Underground Storage Tank					
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	5.27			
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	MIDS			
Waterbody	Northwood Lake					

Activity Action - Rain garden					
Practice	803M - Infiltration Trench	Count of Activities	1		
Description					
Proposed Size / Units	0.10 AC	Lifespan	30 Years		
Actual Size/Units	0.10 AC	Installed Date			
Mapped Activities	1 Line(s)				

Final Indicator for Rain garden				
Indicator Name VOLUME REDUCED (ACRE-FEET/YEAR)		Value	1.04	
Indicator Subcategory/Units STORMWATER MANAGEMENT ACRE-FEET/YR		Calculation Tool	MIDS	
Waterbody Northwood Lake				
Final Indicator for Rain garden				
Indicator Name PHOSPHORUS (EST. REDUCTION)		Value	11.07	
Indicator Subcategory/Units WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR Calculation Tool MIDS		MIDS		
Waterbody	Waterbody Northwood Lake			

Grant Activity - Construction of improvements west of lake					
Description This task includes construction and construction observation costs for improvements located along the west side of Northwood Lake. Total cost estimate for this task, assuming a 10% contingency, is \$123,000, based on the November 2014 feasibility study. CWF grant funds of \$43,000 are requested for this task, or approximately 35% of this task.					
Category	URBAN STORMWATER MANAGEMENT PRACTICES				
Start Date	29-Feb-16 End Date 31-Jul-16				
Has Rates and Hours?	No				
Actual Results	Construction of water quality pond west of Northwood Lake completed in July 2017. No additional work for this project.				

Report created on: 2/8/17 Page **5** of **7**

	Activity Action	- Water Qua	lity Pond west of Northwood Lake				
	Practice		638 - Water and Sediment Control	Count o	Activities	1	
			Basin				
Description		Water Quality Pond					
	Proposed Size /	' Units	0.23 AC	Lifespan		30) Years
	Actual Size/Uni	ts	0.23 AC	Installed	l Date	31	-Jul-16
	Mapped Activities		1 Point(s)				
Final Indicator for \	inal Indicator for Water Quality Pond west of Northwood Lake						
Indicator Name	licator Name PHOSPHOR		RUS (EST. REDUCTION)		Value	5.7	

Indicator Subcategory/Units WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR **Calculation Tool** MIDS Waterbody Northwood Lake

Grant Activity - Project engineering, design, permitting, and coordination					
Description	This task includes engineering and design, as well as BCWMC review of 50% plans, 90% plans. This task also includes coordination with partners, miscellaneous administration costs, and grant administration for non-CWF grants. The estimated cost of this task is \$255,000. No CWF funding is sought for this task.				
Category	TECHNICAL/ENGINEERING ASSISTANCE				
Start Date	1-Aug-15 End Date 01-Apr-16				
Has Rates and Hours?	No				
Actual Results	Development of Construction Plans, Specs, and Bidding documents				

Grant Activity - Public Education			
Description	Public Education		
Category	EDUCATION/INFORMATION		
Start Date	End Date		
Has Rates and Hours?	No		
Actual Results			

Report created on:2/8/17 Page **6** of **7**

Grant Attachments

Document Name	Document Type	Description
2016 Competitive Grant	Grant Agreement	2016 Competitive Grant - Bassett Creek WMC
2016 Competitive Grant executed	Grant Agreement	2016 Competitive Grant - Bassett Creek WMC
Application	Workflow Generated	Workflow Generated - Application - 08/28/2015
Northwood Lake Improvement Project Summary	Grant	Northwood Lake Improvement Project
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 12/16/2015
grantmap_14419_2015-08-27_12-43-12-PM.jpg	Grant	Northwood Lake Improvement Project

Report created on: 2/8/17 Page **7** of **7**



Watershed Semi-Annual Report for Reporting Year 2016

Doc Type: Semi-Annual Report

Please complete and submit to your project manager. □ July 1 through December 31 (Due February 1) All information is required by the U.S. Environmental Protection Agency (EPA) and the Minnesota Pollution Control Agency (MPCA). Do not leave blanks (unless otherwise noted). This report form can be typed using your computer. Use the "tab" key to move through the fields of this form. Enter responses using text and check boxes as indicated. Keep a copy for your records. **General Report Information** Project title: Northwood Lake Water Quality Improvement Project Project sponsor (Grantee): Bassett Creek Watershed Management Commission 3 Contact Laura Jester name: E-mail address: laura.jester@keystonewaters.com ☐ 319 ☐ CWP ☐ CWP Loan ☐ Clean Water Fund ☐ Other: 6. Contract number: 93185 MPCA Project Manager: Rachel Olmanson 7. 8. Effective date (mm/dd/yyyy): 6/8/2015 Expiration date (mm/dd/yyyy): 6/30/2018 II. Semi-annual Report Information Project activities completed during last six (6) months according to the program objectives or tasks (please be 1. specific): In August 2015, the BCWMC entered an agreement with the Clty of New Hope to design and construct the Northwood Lake Water Quality Improvement Project. The City and their consultant, Stantec, began project designs in August 2015. Work was completed on the objectives and tasks listed below. Objective 1 Task A: Design Stormwater Reuse System and Raingardens - COMPLETE (Jan 2016) Objective 1 Task B: Design Stormwater Treatment Pond West of Northwood Lake - COMPLETE (Jan 2016) Objective 2: Construct water reuse system and raingardens - NEARLY COMPLETE During the summer and fall 2016, the contractor completed nearly all of the construction of the stormwater storage tank,

Objective 2 Task A: Redirect storm sewer and install treatment structure - COMPLETE

In the summer of 2016, work was completed on the installation of a new 36-inch storm sewer along the west side of Boone Avenue which redirects drainage flowing from the north of the project site. The new storm sewer was routed through a storm water treatment structure to capture course sediment as a means of pre-treatment of runoff prior to discharging to the underground storm water storage system.

water reuse system, and raingardens. The City of New Hope posted weekly updates and photos of the progress and construction activities on its website at: http://www.ci.new-hope.mn.us/departments/publicworks/2016infrastructure.shtml. (Please note the updates include information on adjacent city projects that include utilty work, road work, additional storm

Objective 2 Task B: Install underground storage tank for water reuse - COMPLETE

In the summer of 2016, work on the underground storage tank was completed including installation of piping and electrical wiring. The area around the tank was backfilled in August 2016.

Objective 2 Task C: Install water reuse piping and pump house for irrigation - NEARLY COMPLETE

sewer work, and park upgrades.)

The irrigation forcemain connection was installed in September of 2016. The system was successfully tested by the contractor in October. Piping and pumping mechanisms were partially installed so that storm water in the storage tank can be used for irrigating adjacent ball fields. Final installation and testing will ocurr in spring 2017.

Objective 2 Task D: Install overflow raingardens and construct curb cut - NEARLY COMPLETE

Raingarden excavation and grading was completed in August 2016 and plantings on the 1st and 3rd rain gardens were installed. Fescue seed will be installed on the 2nd rain garden in spring of 2017. A curb cut on Ensign Avenue was redesigned to a catch basin in the street that drains directly into the rain garden. This was constructed in summer 2016.

Objective 3 Task A: Construct storm water treatment pond west of Northwood Lake - COMPLETE

The construction of the pond is complete along with slope stabilization and seeding.

Objective 5 Task A: Provide project management and administration - ONGOING

The BCWMC Administrator worked to manage the grant and coordinate certain components of the project including tracking project progress, and reporting progress to the Bassett Creek Watershed Commissioners.

Objective 5 Task B: Provide techincal review of project - COMPLETE (May 2016)

Objective 5 Task C: Perform grant reporting and invoicing - ONGOING

The BCWMC Administrator completed and submitted the grant report due August 1, 2016.

2. List all products (documents, pamphlets, videos, maps, etc.) produced in this reporting period:

Virtual tour of project site and BMPs completed in collaboration with photography and environmental studies students from The Blake School, Minneapolis. Final product includes 360-degree photo of Northwood Park and "call out" bubbles, each with information about the project and aspects of the environment. The project (which also included three other BCWMC CIP projects) was featured for several weeks on the BCWMC homepage. The press release is available here http://www.bassettcreekwmo.org/news/new-perspective-blake-school-and-bcwmc-collaborate-photograp and the virtual tour is location on the project webpage here http://www.bassettcreekwmo.org/index.php?cID=228.

Weekly updated New Hope webpage noting current construction activities (which also includes updates on adjacent, related projects): http://www.ci.new-hope.mn.us/departments/publicworks/2016infrastructure.shtml

Updated BCWMC webpage dedicated to the project: http://www.bassettcreekwmo.org/index.php?cID=228

3. Challenges faced (optional):

Summary of monitoring data collected (if applicable):

Higher than expected construction costs resulted in additional match needed from the city and the BCWMC.

 comment, or merrors of annual contents (in approximate).	
Water quality data were collected on Northwood Lake in 2016	Results and analyses are expected in March 2017

	4a.	Have all monitoring stations	been established in E	QuIS? ☐ Yes ☐ No ☒ N/A
	4b.	_		nto EQuIS? ☐ Yes ☐ No ☒ NA
		If yes, last submittal date (mm/c	•	
5.	Are t		· · · · · · · · · · · · · · · · · · ·	entered into eLINK)?
		If yes, date last entered (mm/dd	d/yyyy):	
6.	Cor	scribe specific (quantifiable, if nstruction of most project compo uctions will be available once th	onents is complete. The	project has been implemented on time. Pollutant load
	100			
		Phosphorus Load Reduction:	NA	_ lbs./year
		Nitrogen Load Reduction:	NA	_ lbs./year
		Sediment Load Reduction:	NA	_ lbs./year
7.	Did □	the MPCA execute a change	order or amendment fo	or this project during this reporting period? No $oxtimes$ Yes

www.pca.state.mn.us • 651-296-6300 • 800-657-3864 • Use your preferred relay service • Available in alternative formats wq-cwp7-01 • 6/21/16 • Page 2 of 3

If yes, summarize those changes:

List anticipated program objectives or tasks to be completed during the next six (6) months please be specific):

Minor miscellanous restoration/planting activities and punch list items will be completed in spring 2017. Educational signs will be developed and installed in spring/summer 2017. The stormwater re-use system will begin operating in the spring to irrigate adjacent ballfields.

Expenditure Information for this Period III.

Provide a copy of your work plan budget showing cumulative expenditures and budget balances by work plan objective and task. Also, fill out the summary below.

Complete the table below:	Amount
Total Grant Amount	\$300,000
Total Match Amount (if applicable)	\$1,052,000
Total Project Amount	\$1,352,000
Grant Expenditures this period	\$201,206.95
Match Expenditures this period (if applicable)	\$448,941.63
Cumulative Grant Expenditures to date	\$296,139.75
Cumulative Match Expenditures to date (if applicable)	\$1,341,031.70
Total Cumulative Expenditures to date	\$1,637,171.45

Date form completed (mm/dd/yyyy): 01/18/2017